Other Major Projects - as at end March 2024

No.	Heading	Scheme	Brief description	Strategic fit	Cabinet date(s)	BCKLWN Project Sponsor	Main Funding Source	RAG ratings as at end March 2024 (Definitions shown on Project Highlight reports) Direction of Travel indicated	Overall status commenta
P-21.02	NORA & Enterprise Zone	Road infrastructure and utilities	Development of secondary road infrastructure and services on the Nar Ouse Enterprise Zone	Helps deliver strategic employment development land Contractually committed	24-Sep-19	Matthew Henry	LEP Funding, Capital Receipts &	Overall RAG rating	The overall status is Red due - Continued delays to section - Continued delays to service units and potential to impace
							Borrowing	← ^R	 NCC reporting potential signature Gypsum removal.
P-21.03A	NORA & Enterprise Zone	Development of spec units	Phase 1 - Spec Build Units Development of 4 units on the Nar Ouse Business Park offering a mix of light industrial and office spaces as per planning permission.	 Delivery of business premises to accommodate local or other businesses Contractually committed 	24-Sep-19	Matthew Henry	LEP Funding, Capital Receipts & Borrowing	Overall RAG rating	Overall status is Amber as ti - Delays to handover due to - Financial early warning for
								A	- Tenant fit out Plot A1 work
	21.05 Major Housing	Parkway, (Florence Fields) KL	Mixed tenure scheme – 226 dwellings.	 Development partnership with Lovells to deliver 1,000 homes Fits with Corporate Business Plan objective no 2 	15-Jun-21 David Oust			Overall RAG rating	Overall status currently Amb - Project timelines currently Lovell working on procurem - Ongoing discussions taking - Scheme costs and funding
P-21.05						David Ousby	Capital Receipts & Borrowing	A A	determined. - Timescales for the project - Resources are suitable for - Investigations ongoing with advised we can start to disch issue. Whilst not a resolutio
P-21.06	Major Housing	Salters Road, KL	Delivery of 78 affordable properties.	- Development partnership with Lovells to deliver 1,000 homes - Fits with Corporate Business Plan objective no 2	16-Mar-21 David Ou		Capital Receipts & Borrowing	Overall RAG rating	Overall status currently Amb - Project progressing well de affect programme. Lovell wo
				- This with corporate business than objective no 2		David Ousby		A I	procurement is completed. - Phase 2A handed over to F - Phase 2B due to be handed - Previous groundworkers ha These issues will delay but n - Project is amber to reflect
P-21.08	Major Housing	Southend Road, Hunstanton	A block of 32 mixed tenure flats	 Development partnership with Lovells to deliver 1,000 homes Fits with Corporate Business Plan objective no 2 	16-Mar-21	David Ousby	Capital Receipts & Borrowing	Overall RAG rating	Overall Status currently Aml - Technical issues are either
								$\stackrel{\mathtt{A}}{\longleftrightarrow}$	 Internal fit out going well – fascias continuing. 1st fix ele Sales update: First sales rel Earliest date for show home management company. Awa
	West Winch Growth Area	West Winch	To facilitate and enable delivery of the West Winch Strategic Growth Area to allow up to 4,000 homes and associated infrastructure to be delivered	-	13-Nov-18	Geoff Hall	Business Rates Pool & Revenue	Overall RAG rating	Overall status is Green. - The project areas that the I - Financials, issues and miles
P-21.09								G 1	 Capacity has been rated as required for the project to p and resource is currently tak
P-21.10a	Regeneration	Southgate area - placemaking	To transition the vision set out in the Southgates Masterplan into a delivery plan for the redevelopment of brownfield sites, public realm and landscaping; including further site investigations, viability and cost assessments for remediation and demolition.	 Within the Town Investment Plan (TIP) Forms Part of HAZ programme Funding secured for master-planning from Business Rates Pool 	15-Jun-21	Duncan Hall	Borrowing	Overall RAG rating	The overall status is current - Timescales and financials a - Risks and Issues are at a sir
								G	- The Southgates Regenerati set of next steps for the proj approval of masterplan Octo
	Regeneration	Southgate area - STARS (Sustainable Transport and Regeneration Scheme) NCC led scheme	Provides the transport interventions to support the Southgates Masterplan. Development of Outline Business Case through to construction of Highway, public realm, and active travel enhancements to the	 Within the Town Investment Plan (TIP) Levelling Up Funding secured by NCC 	15-Jun-21	Duncan Hall		Overall RAG rating	Overall status Green as - Scheme development and public transport staff to fina general traffic. This now ne
P-21.10b			Southgates and the Gyratory. Norfolk County Council led scheme.					G	engagement process. - Work is still required to sat South Gate and the treatme structure required to carry t - The Outline Business Case commissioning the topograf
P-21.18	Sports Facilities	3G pitch	Development of additional 3G pitch to provide extra capacity for football provision at Lynnsport.	 Assist with community cohesion and social engagement through sport 	16-Nov-21	Neil Gromett (Alive WN)	Borrowing & Grant Funded	Overall RAG rating	MMPB determined at its me continue to be monitored vi
								N/A	

ntary

due to

- ctional completions being reported by Norfolk County Council project team.
- rvice provision (within infrastructure contract) impacting upon handover of Phase I spec build pact NHS development.
- I significant overspend due to continuing delays caused by AWS, UKPN, Cadent and Phosphor
- as timelines and issues are being managed, despite the points noted.
- to infrastructure delivery and installation of utilities
- for costs associated with delayed handover
- vorks essentially complete pending snagging

Amber due to:

ntly a concern. Groundworker ceased trading during period which has and will affect programme. rement of new groundwork contractor. Programme to be revised once procurement resolved. king place with Homes England to ensure that the project meets revised ACP funding deadlines. ing are being managed carefully to ensure scheme viability – impact of groundworker still to be

ect remain tight but deliverable.

for the project.

with Network Rail to resolved blocked / broken culvert. Still remains an issue. IDB have informally discharge in low volumes as a test to see how the local system accommodates despite culvert ution this is a positive step forward.

Amber.

Il despite issues with supply chain - Groundworker ceased trading during period which is likely to Il working on procurement of new contractor. Programme and project finances to be revised once ed.

to FCH, bringing the total properties completed to 23 (30% of the site).

- nded over in June and following phases will follow.
- rs have gone in liquidation. Procurement and appointment of groundworker due by end of April. ut not impact all infrastructure agreements.
- ect the unknown total impact of the groundworks issue.

Amber:

her resolved or being worked through. Programme impacted by weather and zinc schedule. ell – roof carcass continuing, felt batten and lighting protection continuing, slate work and zinc x electrical and M&E started, plaster boarding started.

s released – good interest but buyers keen to see show property before committing to purchase. ome is May 2024. At present Sales will not be able to legally proceed due to status of Awaiting information from ED on director appointment.

the Brough Council are currently leading are programmed to complete by the end of 2024. nilestones are all where they are expected to be.

d as Amber this period as although resources are very stretched, no immediate changes are to progress. The risk of staffing capacity is on the project risk log and a review of project capacity y taking place to support future growth area work.

ently Green as:

als are at the level BCKLWN currently expect.

a similar level to last report.

ration Area Cabinet report was approved in April which endorsed the masterplan and agreed the project, including detailed feasibility of the development sites and land strategy. Full Council October 2023.

and OBC preparation under way. WSP designers have worked with NCC Network Management and finalise Southgates element of the scheme and provided information setting out the impacts on r needs to be presented to decision makers, members and relevant stakeholders as part of the

o satisfy conservation and heritage interests in relation to the London Road diversion around the tment of the area between the existing Victorian bridge which has a brick parapet and the new rry the road over the Middleton Stop Drain.

ase submission is likely to be in May now rather than February 2024 due to delays in graphical, drainage and ground penetrating radar (GPR) surveys.

meeting in February 2024 that it no longer wished to see updates on this project. The project will d via the Capital Programme monitoring process.

Town Deal projects - as at end March 2024

No.	Heading	Scheme	Brief description	Strategic fit	Cabinet date(s)	BCKLWN Project Sponsor	Main Funding Source	RAG ratings as at end March 2024 (Definitions shown on Project Highlight reports) Direction of Travel indicated	Overall status commenta
			Redevelopment and refurbishment of St George's Guildhall; conservation and promotion of KL heritage and culture; boosting skills and supporting new business and creative practice.	- Agreed under the Town Deal with government				Overall RAG rating	Overall status is currently Re - The RIBA Stage 2 Cost Plan been set up to finalise the pi pack. It may not be possible funding is not identified (in a
P-21.11	Town Deal	St George's Guildhall & Creative Hub			24-Aug-21	Duncan Hall	Town Deal Grant	, R.→	DUHC Project Adjustment F - Due to the significance of t reviewed. A consultant has t - The programme currently s increased scope and complete and 4 design processes and updated regularly by the pro- - As we progress the design developed, alongside the ide project scope and funding p. May 2024. The Conservation Managem incorporating the findings in - Dialogue is ongoing with D
P-21.12	Town Deal	Active & Clean Connectivity	Package of measures to support active & clean connectivity including priority schemes from the Local Cycling & Walking Infrastructure Plan inc Active Travel Hub and Travel Plan Fund.	ty schemes from the Local Cycling & Walking Plan inc Active Travel Hub and Travel Plan Fund.		David Ousby	Town Deal Grant	Overall RAG rating	Overall RAG rating is Amber - Active Travel Hub timeline positive, risk remains with fu - LCWIP work allocated, and
					24-Aug-21			▲	risk increasing regard delive - Active Travel Plans – Rema COWA), 4 scoping reports co commute.
P-21.14	Town Deal	Riverfront Regeneration	Square, south quay public realm and land surrounding Devils Alley; and provision of dryside facilities.	- Agreed under the Town Deal with government	24-Aug-21	Matthew Henry	Town Deal Grant	Overall RAG rating	Overall Status is AMBER, for - Programme: RIBA stage 3 r incorporated into the plans. - Contract Works: the project
								< [▲]	Devil's Alley Public Realm pl procured via the Procure Par and costed. - Budgets: The current RIBA Further work is ongoing to re development process. This p
P-21.15	Town Deal	Public Realm – 'Rail to River'	create a distinctive and quality public realm.	- Agreed under the Town Deal with government	24-Aug-21	David Ousby	Town Deal Grant	Overall RAG rating	Overall Status currently AME - Manufacture of units for Pu of utility connections. - Draft licenses for Purfleet S
								A →	 Artwork at railway station a Prospective installation date Resolution of Purfleet street
D-21 16	Town Deal	Multi-User Community Hub	To create a modern, accessible library, learning, and community hub in the heart of King's Lynn town centre	- Agreed under the Town Deal with government	24-Aug-21	Duncan Hall	Town Deal Grant	Overall RAG rating	Overall status is considered - RIBA 03 in progress - Budget to be reprofiled for - One risk remains high prior
P-21.16		(accountable body role only)		24-Aug	24-Aug-21			$\stackrel{A}{\longleftrightarrow}$	design and potentially cost.
P-21.17	Town Deal	Boost	A package of support for youth skills and retraining provision.	- Agreed under the Town Deal with government	24-Aug-21	Duncan Hall	Town Deal Grant	Overall RAG rating	Overall status – Green - Spend is rated as green, wi - Delivery and overall project
		(formerly known as KL Youth & Retraining Pledge) <i>(accountable body role only)</i>	ining Pledge)					G	NB This project completed i update.

ntary

y Red

Plan remains in excess of the current budget for the scheme. A budget compliant task group has ne preferred phasing option to be presented alongside the full design pack in the RIBA Stage 3 ible to deliver the outputs as originally set in the Towns Deal Fund application if the further (in addition to the underwritten funding provided following the unsuccessful NLHF application). A ent Request Form will be prepared if this is the case.

of the findings from the HBA, an assessment on the impact on the Business Plan is being as been procured to review and expand the existing business plan in light of the HBA findings. tly shows a completion date later than previously updated, of January 2027. This is due to the uplexity of the scheme being progressed. Additional time has been included for the RIBA stage 3 nd the Main Contract Tender Period and the RIBA stage 3 approval period. DLUHC are being programme team.

ign through RIBA Stage 3 a better understanding of the cost and phasing options will be e identification of the funding required and what options there are. A further decision on the final g package will be made following the completion of RIBA Stage 3 programmed for the end of

ement Plan is nearing completion and will be reviewed with the necessary parties ahead of is into the Design.

h DLUHC.

ber.

ine remains in progress, contractor engaged via framework, feasibility report received and th funding access road pending formal outcome of bid informal indication is positive. and underway, with some scheme progressing ahead of schedule (Fairstead Cycle Way) however livery of Tennyson Avenue road crossing.

maining businesses in process of being signed up to final elements of scoping works (Mars and ts complete and issued, money allocated to progress QEH works to encourage active or shared

for the following reasons:

2 3 report issued for comment and review. Public consultation has taken place and feedback ans.

oject has been split into three packages, The Custom House, Devil's Alley enabling works, and n plus Dry Side Facilities. The contract works for the Devil's Alley enabling works have been Partnerships East of England Framework enabling detailed scopes to be worked up, measured

BA stage 3 scheme has been subject to a value engineering exercise to meet the project budget. to refine the scheme as it is projected to exceed budget by 2-3%. This is part of the design his projected budget is inclusive of a 10% project contingency.

AMBER due to

or Purfleet Street works complete. Units available for delivery w/c 4/3 but waiting for completion

eet Street arch with Boots awaiting sign off. License for Ben Warren Properties complete. ion and St James Pool now in manufacturing system prior to delivery to ArtFabs works. date w/c 8/4/24.

treet arch delivery agreed

red to be Amber.

for 24/25 due to underspend caused by delay to costly demolition/strip out works in March. priority: the Amber risk surrounding the Telecoms Mast which could impact the project timeline, pst.

, with spending aligning with the budget. .ject is rated as green as targets have been met or very close to being met at 99%.

ed its Town Deal funding at the end of March 2024 and this will therefore be the last report