

Completed Projects

- Relocation of Miniature Railway
- Reconstruction of Southern Car park
- Construction of new Northern Car park with flood protection, (Aquacells).
- Construction of new Hockey Pitches
- Culvert of drain from Reid Way to Spenser Road
- Construction of new road from Alive Lynnsport to Spenser Road, with new roundabout and signal work on Edward Benefer Way
- Drain widening off Kilhams Way
- Construction of New Tennis courts
- Work to Salters Sanctuary wildlife area
- Remediation of old land raise site

5 Key Dates

5.1 The following table shows the key dates set for the next stages of the project.

Item	Description Marsh Lane	Original Date	Current Position
1	Start Piling Works	Jan-17	Jan-17
2	Building works start	Mar-17	Mar- 17
3			Mar- 17
	Sales / Marketing starts Show homes available	Mar-17	
4		Sep-17	Sep- 17
5	First House ready for sale	Nov-17	Nov-17
6	First Affordable unit available	Mar-18	Mar- 18
7	Site Completed	Sep-19	Sep-19
	Lynnsport 4 & 5		
•	Upgrade Greenpark Avenue to adoptable		- '
8	standards	Apr-17	Dec 17
9	Obtain approval from Cabinet and Council for phase 2	Mar-17	April-17
10	Start Piling Works	Aug-17	Sep-17
11	Building Works Start	Oct-17	Oct-17
12	Access to new school created	Dec-17	Mar-18
13	School works Start	Jan-18	May-18
13			Sep-19
15	School open	Sep-19	Sep-19
15	Site completed	Sep-19	Sep-19
16	Lynnsport 1 and 3 Units on these sites will follow on from Marsh Lane and Lynnsport 4 & 5. Project plan will be developed later in the year. Further approval from Cabinet and Council will be required for Lynnsport 1		
	Other Works		
17	Neighbourhood Play Area	Sep-17	Oct-17
18	Gaywood River enhancements	Jun-17}	
19	Land Raise site enhancements - Phase 1	Jul-17}	Oct-17
20	Land Raise site enhancements - Phase 2	Oct-17}	
			Not
21	Gaywood Community Centre Works	May-17	Known
22	Other Community Centre Works	Apr-19	April- 19
23	Salters Sanctuary	Ongoing	Ongoing
Section		Autumn	Autumn
4.1	Tree Planting	17	17
	Grass seeding Carpark Green Areas	Spring 17	Autumn 17